

Pine Grove Borough Water System  
 Contract No. 13 - Water Storage Tank  
 Mid Atlantic Storage Systems, Inc.

ID	Task Mode	Task Name	Duration	Start	Finish	Gantt Chart		
						April	May	June
1		Tank Foundation and Underslab Piping Installation	3 wks	Mon 4/22/19	Fri 5/10/19			
2		Tank Erection	3 wks	Mon 5/20/19	Fri 6/7/19			
3		Tank Sealant Curing	1 wk	Mon 6/10/19	Fri 6/14/19			
4		Tank Ready to Fill and Disinfect	1 day	Mon 6/17/19	Mon 6/17/19			

Pine Grove - Project Schedule MASSI Project: 10591 Date: Mon 3/25/19	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	